

Restoration Strategies Program Update

February 2019

The South Florida Water Management District's (SFWMD) \$880 million Restoration Strategies Program includes the design and construction of a suite of regional water storage, treatment and conveyance improvement projects that will enhance water quality in America's Everglades. The program also includes a robust Science Plan consisting of research activities focused on investigating the critical factors that influence phosphorus (P) reduction and better understanding the sustainability of P removal performance at low P concentrations. The strategies also feature implementation of additional sub-regional source controls – where pollution is reduced at the source – in areas where P levels in stormwater runoff have been historically higher. As of January 22, 2019 total program expenditures are approximately \$314 million, and all projects are scheduled to be complete by December 2025.

Eastern Flowpath

Stormwater Treatment Area 1 West (STA-1W) Expansion #1

Initial flooding of Cells 7 and 8 started.

Stormwater Treatment Area 1 West (STA-1W) Expansion #2

Initial screening of six design alternatives to be completed in February 2019.

State and Federal permit application expected in July 2019.

G-341 Related Conveyance Improvements

Construction activities are continuing and nearing completion. Project is 96% complete.

Western Flowpath

STA-5/6 Internal Improvements

Progress this month included continuing area burn operations, vegetation grubbing in Cells 2A & 3A and commencement of excavation activities in Cell 3A.

C-139 Flow Equalization Basin (FEB)

Geotechnical and survey work in progress. Field work to be completed by mid-February 2019.

Environmental/biological assessment and wetland delineation survey started.

Additional Components

Sub-Regional Source Controls

Development of sub-regional source control concepts and coordination with stakeholders is ongoing.

C-18 West Impoundment (Replacement Feature/Mecca)

Design Statement of work is under review.

Restoration Strategies Program Update February 2019

Stormwater Treatment Area (STA) Science Plan

There are currently twelve Science Plan Studies. Of these twelve studies, five have been completed, two are nearing completion and five are in-progress.

- Operational Guidance for FEB and STA Regional OperationCompleted in 2017
- Influence of canal Conveyance on P Concentrations.....Completed in 2017
- Evaluation of Sampling Methods for TP.....Completed in 2017
- Periphyton-Based STA Performance, Design and Operational FactorsCompleted in 2018
- Evaluation Rooted Floating Aquatic Vegetation in STAs.....Completed in 2018
- P Forms, Flux and Transformation ProcessesNearing Completion
- STA Water and P Budget Treatment Performance ImprovementsNearing Completion
- Vegetation Inundation Depth and Duration Sustainability.....In-Progress
- Soil Amendments to Control P FluxIn-Progress
- Factors for Formation of Floating Tussocks in STAs.....In-Progress
- Effects of Faunal Species on P Cycling in STAs.....In-Progress
- Improving Resilience of Sub-Aquatic Vegetation in STAsIn-Progress

Consent Order¹ Milestones

Project: Activity	Deadline	Date Completed
Eastern Flowpath		
STA-1W Expansion #1: Construction Status Report	3/1/2018	2/23/2018
STA-1W Expansion #1: Complete Construction	12/31/2018	12/21/2018
STA -1W Expansion #1: Initial Flooding and Optimization	12/31/2020	
STA-1W Expansion #2: Complete Land Acquisition	3/31/2018	1/31/2018
STA-1W Expansion #2: Initiate Design	10/1/2018	9/25/18
STA-1W Expansion #2: State and Federal Permit Applications	8/1/2019	
G-341 Related Conveyance Improvements: Initiate Construction	11/30/2022	8/13/2015
G-341 Related Conveyance Improvements: Complete Construction	12/31/2024	
Central Flowpath		
A-1 FEB: Operational Monitoring and Testing Period Complete	7/29/2018	7/29/2018
Western Flowpath		
C-139 FEB: Initiate Design	10/31/2018	8/22/18
C-139 FEB: Submit State and Federal Permit Applications	8/30/2019	
STA-5/6 Internal Improvements: Initiate Design	10/31/2019	9/10/2018
STA-5/6 Internal Improvements: Submit Permit Applications	8/30/2020	8/14/18
STA-5/6 Internal Improvements: Complete Design	10/31/2021	9/24/18
STA-5/6 Internal Improvements: Initiate Construction	1/31/2022	9/25/18
STA-5/6 Internal Improvements: Construction Status Report	3/1/2023	

1: FDEP Consent Order 12-1148 (associated with National Pollutant Discharge Elimination System Permit No. FL0778451-001-FL7A/RA) and FDEP Consent Order 12-1149 (associated with Everglades Forever Act Permit No. 0311207)

**Restoration Strategies Program Update
February 2019**



STA-1W Expansion No. 1: Initial flooding started on January 28, 2019 following El Nino rains. Looking west into Cell 7 from G-731B.