

# Restoration Strategies Program Update June 2016

## Eastern Flowpath

### L-8 Flow Equalization Basin (FEB)

Outflow pump station in testing phase; Construction is 87 percent complete;  
Completion expected October 2016

### L-8 Divide Structure (G-541)

Construction is 95 percent complete; Completion expected June 2016

### Stormwater Treatment Area 1 West (STA-1W) Expansion #1

Excavation and blasting of new canals ongoing; construction is 11 percent complete;  
Completion expected December 2018

### Structure S-375 Expansion (G-716)

Construction is 42 percent complete; Completion expected April 2017

### S-5AS Modifications

Construction is 99 percent complete; Completion expected June 2016

### G-341 Related Conveyance Improvements

Bolles East L-16 Canal Phase 1 Segment 1 construction is 92 percent complete and completion is expected by September 2016; Duda Road bridge construction started June 1, 2016; Phase 1 Segment 2 design is complete and construction is expected to begin by August 2016

## Central Flowpath

### A-1 Flow Equalization Basin (FEB)

Operational Testing and Monitoring Phase (OTMP) started November 2015 and is ongoing

## Western Flowpath

Projects to begin in 2018

## Additional Components

### Stormwater Treatment Area (STA) Science Plan

Nine studies to better understand the sustainability of STA performance at low phosphorus concentrations are ongoing; Nine [technical publications](#) completed

### Sub-Regional Source Controls

Canal cleaning demonstration project and a water quality data and documentation summary project are ongoing

### Mecca Impoundment

Design Documentation Report preparation ongoing

# Restoration Strategies Program Update June 2016

## Consent Order Milestones (with deadlines ranging from July 2015 through June 2017)

Eastern Flowpath				
Project: Activity	Deadline	Date Completed	Days +/- *	Status
S-375 Expansion: Complete Design	7/30/2015	7/22/2015	+8	
S-375 Expansion: Complete Design	7/30/2015	6/22/2015	+38	
STA-1W Expansion #1: Initiate Construction	1/31/2016	11/12/2015	+80	
S-375 Expansion: Initiate Construction	1/31/2016	11/12/2015	+80	
S-5AS Modifications: Complete Construction	9/30/2016			
L-8 Divide Structure: Initiate Construction	10/1/2016	9/11/2014	+751	
L-8 FEB: Complete Construction	12/31/2016			
STA-1W Expansion #1: Construction Status Report	3/1/2017			
Central Flowpath				
Project: Activity	Deadline	Date Completed	Days +/- *	Status
A-1 FEB: Construction Status Report	3/1/2016	12/4/2015	+88	
A-1 FEB: Complete Construction	7/30/2016	11/19/2015	+254	
Western Flowpath				
Projects to begin in 2018				

\* + = days ahead; - = days behind



**L-8 Divide Structure (G-541) (looking north) – April 19, 2016**